

Waterstone at Baton Rouge Assisted Living & Memory Care

Portland cement stucco

Labor, material, equipment, taxes & permits to Portland cement stucco. All work to be done according to plans & specification by pi Architects dated 3/31/2016, per spec sections 092423 portland cement stucco and all other related spec sections. Work includes the following:

- Pre-finished colored Stucco
- Pre-finished colored Stucco trim profiles
- Metal lath for stucco
- Styrofoam trim profiles with fiber reinforced stucco finish
- Sill flashing at Stucco to roof transition
- Flashing with drip edge that goes under stucco at stucco to masonry transition
- 5/8" pre-finished colored stucco on storage building
- Foundation weep screed for stucco
- Z flashing at the bottom of stucco
- Starter strip casing bead for stucco
- Flashing at bottom of stucco
- Flashing under stucco at transition from Stucco to stucco trim piece
- Sill trim flashing at stucco to roofing transition
- Galvanized stucco corner bead

Metal lath and flashing _____

Pre-finished colored stucco system _____

Sales Tax Cost _____

Total Bid _____

Alternate & Unit Prices

Alternate for performance and payment bond Add _____

Voluntary Alternates _____

Company Information

Does your bid include all items listed in the scope above YES NO

If no, please cross out any items not included

Are there any additional items included in your bid not listed above YES NO

If yes, please list those items:

Date_____

Please acknowledge Addendum received_____

Company Name_____

Company Contact_____

Contact Phone Number_____

Contact email address_____

Company Address_____

Authorized Signature_____